


Sindhuja S.Pillai-Grinolds, P.E. - Water Development Division Director

March 11, 2025




NORTH DAKOTA'S 4 LARGE REGIONAL SYSTEMS






NORTHWEST AREA WATER SUPPLY (NAWS)

- 1 Of 2 State-Owned Regional Water Systems In ND
- Construction Began In 2002
- Construction Involving Missouri River Supply Resumed After Years Of Litigation
- Designed To Serve A Project Area Of 81,000 People
- NAWS Is Owned By The State Water Commission (SWC) & Administered By The Department Of Water Resources (DWR)
- Local Share For NAWS Is Provided By City Of Minot Through The
 1% Sales Tax
- Except For The Biota Water Treatment Plant, Which Is A Federal Responsibility, City Of Minot's Sales Tax Provides 35% In Cost-Share For NAWS
- SWC & City Of Minot Updated & Finalized The Financing Agreement In 2024



NAWS PROJECTS



2023-2025 PROGRESS

SCPP - Intake Modifications

ONGOING

South Prairie Reservoir & Hydraulic Control Structure

COMPLETE

Discharge Pipeline

ONGOING



2023-2025 PROGRESS

Biota WTP Phase I

ONGOING

Pressure Reducing Station & Isolation Vault Improvements

ONGOING

Minot Phase II Expansion

COMPLETE



2023-2025 PROGRESS

Bottineau Reservoir

COMPLETE

Pump Station

COMPLETE

LAKE WATER DELIVERY TIMELINE

	Start Date	Completion Date On Contract	Expected Completion Date	2022	2023	2024	2025	
Biota Water Treatment Plant Schedule	12/17/20	12/4/24	2025					
				1				
Snake Creek Pumping Plant Schedule	11/17/22	7/30/24	7/31/25					
Procurement Contract (Delivery)	11/17/22	3/1/24	3/1/25					
Demolition Contract	12/1/22	4/14/24	12/20/24					
Construction Contract	1/18/23	7/30/24	Fall 2025					
Discharge Pipeline	6/6/23	6/30/24	5/15/25					
NAWS Permanent Intake	6/1/25		6/30/27					

2023-2025 REMAINING PROJECT

Permanent Intake Pipeline & Intake Screen Structure

USACE Permit Application **Submitted October 2024**

Permit Timeline

May 2025 (Expected)

Bidding Timeline

June 2025 (Expected)





REMAINING PROJECTS

Minot Water Phase III

Inline Booster Pump Stations

Souris Reservoir & Pump Station

Biota WTP Phase II

PROJECT FUNDING NEEDS

2025-2027 BIENNIUM EXECUTIVE BUDGET



NAWS RESOURCES

Reice Haase

Director, Department of Water Resources

Sindhuja S. Pillai-Grinolds

Water Development Division Director

Travis Johnson

NAWS Project Manager

Perry Weiner

Water Resource Senior Manager

Clint Cogdill

Engineering Technician - Distribution Operator

Brandon Weist

Temporary Team Member

PROJECT FEATURES

242 Miles

Treated Water Distribution



5.5 Hours

Travel Time
To Cover Full
Distribution



38

Facilities




~500

Appurtenances




FTE REQUEST -NAWS OPERATOR

Paid By Water Rates



^{*} Supply line from Lake Sakakawea to Minot will likely begin operations near the end of the 23-25 biennium which will add 46 miles of pipeline and numerous additional facilities.

MILES OF PIPELINE IN SERVICE



^{*} Supply line from Lake Sakakawea to Minot will likely begin operations near the end of the 23-25 biennium which will add 46 miles of pipeline and numerous additional facilities.

NAWS RESOURCES

Current FTES At DWR

NAWS Project Manager

Engineering Technician

Water Resource Senior Manager

HB 1020

Includes 1 Additional FTE Request For NAWS Operator



THANK YOU



701.328.2750



dwr@nd.gov



<u>dwr.nd.gov</u>



/NDWaterResources

