SB2323 Monthly Reporting to OMB June 30, 2012 Bismarck State College

Contact: Tamara Barber, 224-5476

(A)																	
PART I: Legislatively Appropriated	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(1)	(J)	(K)	(L)	(M)	(N)	(O)	(P)	(Q)	(R)
						Contract	Amounts			Personal State	EXPEN	DITURE	S	Comple	etion Dates		
	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract (over)/under Authorization	Prior FY12	FY12	FY13	Total Contract & Non-Contract Expenditures	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete and Closed Out
22750 - Capital Assets(ER)																	
Physical Plant Building	2011 session	1,500,000	1,500,000		1,375,087	-	-	1,375,087	124,913	-	294,887		294,887	Sept. 2012	Sept 2012	No	
NECE 4th Floor Completion	2011 session	4,335,000	4,335,000		2,321,670	(12,391)	-	2,309,279	2,025,721	-	1,117,901		1,117,901	Aug. 2012	Sept. 2012	No (1)	
Student Union Renovation/Addition	2011 session	7,500,000	9,000,000	6-19-12 Budget Section	584,000	4,161	-	588,161	8,411,839	-	469,501		469,501	Aug. 2013	Feb 2014	No	
22751 - Capital Assets(ER/DM) - Carryover																	
Tech Center Renovation	2009 session	3,409,500	3,526,138	12-8-10 Budget Section	1,994,845	222,543		2,217,388	1,308,750	3,238,889	286,506		3,525,395	Aug. 2011	May 2012	Yes (2)	May 2012
22752 - Capital Assets-Off System					*		V										
22753 - Capital Assets - Carryover - Off System																	
SUBTOTAL LEGISLATIVELY APPROPRIATED:		16,744,500	18,361,138		6,275,602	214,313	-	6,489,915	11,871,223	3,238,889	2,168,795	٠.	5,407,684				

PART II: SBHE Approved Projects	1																
						Contract	Amounts				EXPEN	DITURE	S	Comple	etion Dates		
	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract over/under authorization	Prior FY12	FY12	FY13	Total	Original Contract	Current Estimated	A STATE OF THE PARTY OF THE PAR	Project Complete and Closed Out
None								-	-				-				
								-	-				-				
SUBTOTAL SBHE APPROVED PROJECTS:										-		-					

Contractual Financial Obligations to Disclose
(1) Local fund authority requested of \$1,035,000 is in process of being raised. If a funding source is not found, the project will be limited to the state general fund authorization of \$3,300,000 (2) State Workforce Enhancement Grant - \$76,638, BSC Foundation cash/in-kind match - \$40,000, Bismarck Public Schools Contribution - \$409,500

Contact: Corry G. Kenner, VP 701-662-1505

(A)																	
PART I: Legislatively Appropriated	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	(L)	(M)	(N)	(0)	(P)	(Q)	(R)
						Contract	Amounts				EXPEN	DITURES		Complet	ion Dates		The Mark No. 10 and 10
	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract (over)/under Authorization	Prior FY12	FY12	FY13	Total Contract & Non-Contract Expenditures	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete and Closed Out
22850 - Capital Assets																	
22851 - Capital Assets - Carryover	61st and 62nd Legialtive																
Wind Turbine Project	Assemblies	2,609,920	2,609,920		2,609,920			2,609,920							6/30/2013		
22855 - Federal Stimulus Funds - 2009								_									
23050 - Capital Assets(ER)																	
23051 - Capital Assets(ER/DM) - Carryover																	
23052 - Capital Assets-Off System	61st and 62nd																
Wind Turbine Project	Legialtive Assemblies	3,522,080	4,881,045	6/2012 Budget Section				-	4,881,045						6/30/2013	Yes	
23053 - Capital Assets - Carryover - Off System																	
SUBTOTAL LEGISLATIVELY APPROPRIATED:		6,132,000	7,490,965		2,609,920			2,609,920	4,881,045								

	SALE OF THE SALE OF				Contract	Amounts				EXPEN	DITURES		Complet	ion Dates		Now Service Control
Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract over/under authorization	Prior FY12	FY12	FY13	Total	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete
							-	-				-				
							-					-				

Contractual Financial Obligations to Disclose

4,881,045 of the Wind Turbine Project will be financed through an energy performance contract.

						Williston Sta	te conege										
(A)														Kasey Anderso 701-774-4249			
(A)																	
															on@willistonst		
PART I: Legislatively Appropriated	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	(L)	(M)	(N)	(O)	(P)	(Q)	(R)
						Contract A	mounts				EXPEN	DITURES		Completi	on Dates		
	The state of the s	P. Comp. P. Lin				Approved										Contractual	
			The second			Change	Potential		Contract				Total Contract &			Financial	Project
		Original	Adjusted			Orders	Change	The second second	(over)/under				Non-Contract	Original	Current	Obligation	Complete and
	Approval	Authorization	Authorization	Additional Approval	Original Contract	(attached)	Orders	Total	Authorization	Prior FY12	FY12	FY13	Expenditures	Contract	Estimated	Yes/No	Closed Out
								1.00									
23050 - Capital Assets(ER)								-	-								
				62nd 6/21/11													
				Meeting & 61st													
Science Lab Addition	HB1003	1,610,000	3,520,000	9/15/09 Minutes	3,224,448	21,475		3,245,923	274,077	213,639	2,826,653		3,040,292	4/23/2012	7/1/2012	Y	
	HB1230 & 8/11/09																
Career & Technology Center	SBHE minutes	6,000,000	6,000,000		4,662,589	234,532		4,897,121	1,102,879	4,135,984	725,279		4,861,263	7/1/2010	5/15/2012	Y	
				62nd 6/21/11													
Campus Branding	HB1003	1,500,000	1,800,000	Meeting	1,408,901	-		1,408,901	391,099		247,899		247,899	3/2/2012			
	A SALES AND A STATE OF THE SALES AND A			62nd 6/21/11 &	Consider Section				0.0000000000000000000000000000000000000					50.000.000.00			
Workforce Training Center Project	HB1003	2,225,000	6,738,267	6/19/12 Meeting	738,267	-		738,267	6,000,000		21,704			4/12/2012		Y	
00054 0 1/14 4 (55/54)																	
23051 - Capital Assets(ER/DM) - Carryover																	
								-	7.				-				
23052 - Capital Assets-Off System													-				
23032 - Capital Assets-Oli System				62nd 6/21/11													
	09-11 Legislature			Meeting & 61st													
Residence Hall	Meeting	9,375,000	9 975 000	12/15/09 Meeting	8,633,195	406,753		9,039,948	935,052	7,260,089	2,680,418		9,940,507	7/1/2011	5/15/2012	Y	
	and and	5,575,000	0,0.0,000	g	0,000,100	100,100		0,000,040	555,552	,,200,000	2,000,710		0,010,007	17172311	0, 10, 20 12	-	_

English Control of the Control of th					Contract A	mounts			1-2-13/1/15	EXPEN	IDITURES		Complet	ion Dates		
Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract over/under authorization	Prior FY12	FY12	FY13	Total	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete an Closed Out
							-	-								

19,330,160

8,703,107

11,609,713

6,501,954

18,089,962

662,760

18,667,400

Contractual Financial Obligations to Disclose

23053 - Capital Assets - Carryover - Off System

SUBTOTAL LEGISLATIVELY APPROPRIATED:

CTE Building \$1,000,000 in fundraising

Campus Branding \$800,000 from private foundation funds Residence Hall \$100,000 donation from foundation

Workforce Training Center \$1,725,000 from BND Loan, \$10,000 from donations, \$1,675,000 from private or workforce training revenues

20,710,000

28,033,267

SB2323 Monthly Reporting to OMB As of June 30, 2012 UNIVERSITY OF NORTH DAKOTA

Peggy Lucke, 777-2015 PART I: Legislatively Appropriated (B) (C) (D) (E) (F) (J) (K) (N) (Q) EXPENDITURES Contract Amounts **Completion Dates** Contractual Potential **Total Contract 8** Financial Approved Contract Additional Non-Contract Original Current Obligation **Project Complete** Original Adjusted Change Change (over)/under and Closed Out Approval Authorization Authorization Approval **Original Contract** Orders Orders Total Authorization Prior FY12 FY12 FY13 Expenditures Contract Estimated Yes/No 23050 - Capital Assets(ER) 2014 1,442,500 11,057,500 1,015,668 1,015,668 Joint NDUS/UND IT & UND Research Facility 62nd Legislature 6/14/12 SBHE 12,500,000 12,500,000 1,442,500 No 475.000 475,000 180 NO 180 Electrical Distribution - Circuit #1 Upgrade 23051 - Capital Assets(ER/DM) - Carryover 5.400.000 5.158.027 5.158.027 241.973 1.676.551 3,429,201 5.105,752 SMHS Bismarck Family Practice Clinic 5.400.000 No 60th Legislature Dec-12 N/A No Gamble Hall Mechanical/Electrical 12/16/10 SBHE 450,000 450,000 396,442 475.000 475.000 413.734 413.734 61.266 46.188 28,480 74.668 Dec-12 N/A No Fargo Med Ed - Mechanical/Electrical 603,835 Chester Fritz Library - Chiller Replacement 6/17/10 SBHE 649,000 649,000 620,294 (41,325 2,920 581,889 67,111 48,058 555,777 Jun-12 Jun-12 No 350,000 525,000 39,160 310,840 25,668 41,854 6/17/10 SBHE 16,186 No Chester Fritz Auditorium - Chiller Nov-12 N/A 497,000 1,191 498,191 26,809 106,081 106,081 No Scale Up Classroom O'Kelly 6/16/11 SBHE 23052 - Capital Assets-Off System 3/13/12 Bud Sec and 3/13/12 SBHE N/A 8.000.000 No Joint NDUS/UND IT & UND Research Facility 62nd Legislature EERC Slurry Building Expansion 2,700,000 2,700,000 N/A N/A No 62nd Legislature N/A No University Town Home Apartments 2nd Legislature 5,000,000 5,000,000 5,000,000 N/A 11,151 478,544 JDOSAS Hangar Addition II 2nd Legislature 750,000 461,113 6,280 271,456 491,480 491,480 Jun-12 No 14,000,000 14.000.000 134,875 134,875 2014 No Wilkerson Hall renovation 62nd Legislature 23053 - Capital Assets - Carryover - Off System Energy Projects - Mechanical/Lighting 2.331.554 2.331,554 441,131 4,880 446,011 1,885,543 1,121,000 370,680 1,491,680 Mar-12 No 9th Legislature Varies 978,567 196.827 1.175,394 324,606 1 465 605 32,709 Hangar Addition & Renovation 60th Legislature 1,500,000 1,500,000 1 498 314 Oct-11 No July 2011 Education Bldg Addition and Renovation 60th Legislature 11,200,000 11,210,000 12/13/11 Bud Sec 10,060,307 879,234 10,939,541 270,459 9,635,892 1,563,954 11,199,846 Oct-11 Oct-11 Yes 1) September 2011 Education Building - Equip/Furnishings 03/11/10 Bud Sed 1,400,000 1,400,000 1.400.00 66.990 231,982 298,972 No 332,708 3.734.459 21,420 December 2011 Northern Plains Ctr for Behav Research 06/22/10 Bud. Sec 409,000 603,000 12/8/10 Bud Sec 26,240 34,236 244,05 497,855 519,27 No 12/15/09 Bud. Sec 4,000,000 4.000.000 92,200 3.860.895 139,105 395.854 3.608.394 EERC NCHT Addition Jun-12 Jun-12 Yes 2) ARRA Energy Efficiency Improvements #1 9/16/10 SBHE 1,000,000 1,000,000 625,207 39,442 664,649 335,351 220,748 766,448 987,197 Feb-12 Feb-12 Yes 3) March 2012 ARRA Energy Efficiency Improvements #2 221,361 March 2012 205,437 15,924 778,639 949.709 949.709 Feb-12 Feb-1 Yes 4) 3/16/11 SBHF 1.000.00 1 000 000 6/14/12 SBHE (6,659 184,838 184,838 Scale Up Classroom O'Kelly /16/11 SBHE 606,38 923,170 440,124 433,465 489,70 Nov-12 N/A No COBPA Renovation and Addition 20.500.000 20.500.000 N/A No 61st Legislature Indoor Track and Football Practice Field 61st Legislature 19,500,000 19,500,000 19,500,000 N/A No 28,463,744 27,110,546 SUBTOTAL LEGISLATIVELY APPROPRIATED: 114,720,935 107,241,724 25,846,210 1,156,858 107,478 80,449,221 15,238,255 13,225,489

PART II: SBHE Approved Projects	Territoria.	NUE WITH ST		TO THE STATE OF		Contract A	mounts		() La () - () - ()	STATE STATE	EXPEN	DITURES	A Property	Complet	ion Dates		
	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Change Orders (attached)	Potential Change Orders	Total	Contract over/under authorization	Prior FY12	FY12	FY13	Total Contract & Non-Contract Expenditures	Original Contract	Current Estimated	Financial Obligation Yes/No	Project Complete and Closed Out
Brannon, Selke	2/18/10 SBHE	1,250,000	1,250,000		241,200	43,037	-	284,237	965,763	213,560	726,072		939,632	Jun-11	Jul-11	No	October 2011
McVey, West	2/18/10 SBHE	1,250,000	1,250,000		238,740	51,290	25,449	315,478	934,522	-	344,284		344,284	Aug-12	Aug-12	No	
Steam Plant	6/17/10 SBHE	425,000	635,000	11/7/11 SBHE	259,606	24,122	-	283,728	351,272	290,943	92,497		383,440	Mar-12	Sep-12	No	
GFAFB Facility - UND/UAS Training Center	6/17/10 SBHE	2,031,000	2,231,000	12/16/10 SBHE	509,745	18,186	~	527,931	1,703,069	1,224,007	558,733		1,782,740	Jul-11	Jul-11	Yes 5)	November 2011
SMHS Bismarck Family Practice Clinic Furnishings	1/19/12 SBHE	750,000	750,000						750,000		8,900		8,900	N/A	N/A	No	
Walsh Hall Sprinklers	2/23/12 SBHE	950,000	950,000					-	950,000		1,704		1,704			No	
SUBTOTAL SBHE APPROVED PROJECTS:		6,656,000	7,066,000		1,249,290	136,635	25,449	1,411,374	5,654,626	1,728,510	1,732,190	-	3,460,700				

- 1) ARRA through the State of ND
- 2) US Department of Energy
- 3) ARRA through the State of ND
- 4) ARRA through the State of ND
- 5) ARRA through the State of ND

Cynthia Rott, 231-7458

(A)				-	-	(0)	40	***		40	<i>m</i> >	(8.6)	400	(0)	(5)	(0)	(R)
PART I: Legislatively Appropriated	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(1)	(J)	(K)	(L)	(M)	(N)	(0)	(P)	(Q)	
				The state of		Contract A	mounts				EXPEN	DITURES		Completio	on Dates		
	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract (over)/under Authorization	Prior FY12	FY12	FY13	Total Contract & Non-Contract Expenditures	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete and Closed Out
													_				
23550 - Capital Assets(ER)								-					-				
23551 - Capital Assets(ER/DM) - Carryover																	
23551 - Capital Assets(ER/DM) - Carryover								-	-				-				
Minard Hall**	HB1003 (2007)/SB2003 (2009)	18.000.000	22.874.300	SBHE Nov 2011/Dec 2011**	17.009.665	2.543.615	168.767	19.722.047	3.152.253	11.113.668	4.592.952	_	15.706.620	5/2/2012	Dec 2012	Y/N	
Telecom - Avaya Voice Messaging Upgrade	11/4/2010	400.000	400.000	2011/Dec 2011	17,009,000	2,040,010	100,707	13,122,041	400.000	193,534	182,225	-	375,759	2/28/2012	Sep-12	N	
Telecom - Avaya voice Messaging Opgrade	117472010	400,000	400,000						400,000	100,004	102,220		0,0,100	LILUILOIL	000 12		
23552 - Capital Assets-Off System																	
Bison Sports Arena	Jun 2002/HB1003 (2011)	29,100,000	29,100,000					_	29,100,000	2,702,133	13.783	_	2.715.916	Architect only	n/a	Y	
Indoor Track Facility	HB1003	5.000.000	5.500.000	Sept 2011	4,953,475	141.569		5,095,044	404,956	-	3,214,246		3,214,246	9/1/2012	Sept 2012	Y	
IT Infrastructure	HB1003	2,000,000	2,000,000	COPT ECT.	-	-		-	2,000,000	-	-	-	-	Not started	n/a		
									-				-				-
23553 - Capital Assets - Carryover - Off System								-	-								
W 18: 0	00000 (0000)	7 000 000	7 000 000		4.554.455	242 200	(4.220)	4 000 404	2.133.866	4.935.718	518,776		- - -	8/15/2010	A 40	N	
West Dining Center	SB2003 (2009)	7,000,000 20.000,000	7,000,000	-	4,554,155 13,701,026	313,308 399,668	(1,329)	4,866,134 14,100,694	5,899,306	13,782,229	912,690	-	5,454,494 14,694,920	7/15/2010	Aug-12 8/1/2012	N N	August 2012
Niskanen Apartment Complex Research 1	SB2003 (2009) 9/16/2010	29,361,750	29,361,750		6.971.905	399,008	18.956	6.990.861	22,370,889	358.454	736.892	-	1.095,346	6/1/2013	Jun 2013	Y	August 2012
Geoscience Renovation	2/18/2010	750,000	750,000		527,084	22,701	10,950	549,785	200,215	191,707	348,640		540,346	10/3/2011	Oct 2012	Y	
								-	-				-				
								-	-				- :		 		+
SUBTOTAL LEGISLATIVELY APPROPRIATED:		111,611,750	116,986,050		47,717,309	3,420,861	186,394	51,324,564	65,661,486	33,277,443	10,520,204	-	43,797,647				

	The state of		The state of the s	To the control of	PARE DE LA TRACTA	Contract A	mounts			M Front Market Com	EXPEND	DITURES		Completic	on Dates		A CONTRACTOR OF THE PARTY OF TH
	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract over/under authorization	Prior FY12	FY12	FY13	Total	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete and Closed Out
South Engineering Reroof & Bldg Envelope Imprcompleted	5/9/2011	800,000	800,000		632,639	151,029		783,668	16,332	33,468	764,865		798,333	9/16/2011	6/4/2012	N	June 2012
Sudro Hall Reroof-completed	5/9/2011	360,000	360,000					-	360,000	136,225	139,042		275,268	7/31/2011	1/15/2012	N	January 2012
Heating Plant Car Unloader-completed	5/9/2011	350,000	390,000	May 2011	222,975	4,699		227,674	162,326	10,000	333,886		343,886	10/28/2011	6/15/2012	N	June 2012
Putnam Hall Renovation-completed	4/8/2010	350,000	350,000		227,169	7,881		235,050	114,950	223,527	12,983		236,510	5/17/2010	1/13/2012	N	January 2012
Churchill Hall Windows-completed	10/1/2009	500,000	550,000	Sept 2010	377,979	35,996		413,975	136,025	497,450	16,942		514,392	7/30/2010	12/15/2011	N	November 2011
Memorial Union Dish Room Renovation-completed	1/27/2011	558,000	558,000		348,625	8,015		356,640	201,360	52,165	303,822		355,987	8/19/2011	1/20/2012	N	January 2012
Stevens Hall Auditorium Renovation	5/9/2011	380,000	380,000		163,250	686	33,960	197,896	182,104		80,261		80,261	4/12/2012	8/1/2012	Υ	
Materials & Nanotechnology Center (COE) -completed	7/1/2010	1,000,000	1,000,000		67,000	820,693		887,693	112,307	398,040	585,900		983,940	7/1/2011	4/3/2012	Υ	April 2012
Performance Contracting-ESG	5/9/2011	11,000,000	11,000,000		11,000,000			11,000,000	-	1,102,412	4,173,504		5,275,917	12/31/2012	12/31/2012	N	
Center for Biopharmaceutical Research & Production(CBRP)	11/17/2001	2,000,000	2,000,000					-	2,000,000				-	Not started	n/a	Υ	
IACC Electrical Upgrades	1/9/2012	730,000	730,000		49,000			49,000	681,000		16,348		16,348	Bids out in July	12/31/2012	N	
Music Building Reroof	4/12/2012	500,000	500,000		231,325			231,325	268,675		144,885		144,885	3/1/2012	8/3/2012		
Water/Sewer Main Repairs-Improvements	4/12/2012	600,000	600,000		391,018			391,018	208,982		50,570		50,570	3/1/2012	8/3/2012		
Parking Lot Reconstruction - T Lot & MU Lot	4/12/2012	3,200,000	3,200,000		1,579,596		11,144	1,590,740	1,609,260		164,837		164,837	3/1/2012	8/3/2012		
SUBTOTAL SBHE APPROVED PROJECTS:		22,328,000	22,418,000		15,290,576	1.028.998	45,104	16,364,677	6.053.323	2,453,288	6,787,847	-	9,241,135				

Contractual Financial Obligations to Disclose

Bison Sports Arena - Private Donations Indoor Track Facility - Private Donations Minard Hall - \$500,000 development foundation Stevens Auditorium Renvation - Private Donations \$340,000 / 2011-12 ER \$40,000

Geoscience Renovation - National Science Foundation Grant

Research I - Federal & State Grants

Material & Nanotechnology Center - Federal Grant CBRP - Greater FM Economic Development Corp.

**Minard Hall: Report to Budget Section on status of project on December 13, 2011

Source of funds

General Fund Appropriation: Gift Funds received (on hand)

Deficiency Appropriation

4,874,300 SBHE Approval 11/17/2011 22,874,300 Budget Section 12/13/2011 Total

17,500,000

SB2323 Monthly Reporting to OMB As of June 30, 2012 North Dakota Agricultural Experiment Station

Cynthia Rott, 231-7458

(A)	_																
PART I: Legislatively Appropriated	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	(L)	(M)	(N)	(0)	(P)	(Q)	(R)
		No. of the second				Contract A	mounts	The Asset of			EXPEN	DITURES		Comp	letion Dates		
	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract (over)/under Authorization	Prior FY12	FY12	FY13	Total Contract & Non-Contract Expenditures	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete and Closed Out
23050 - Capital Assets(ER)																	
25050 - Oapital Assets(EIN)																	
23051 - Capital Assets(ER/DM) - Carryover								~	-				-				
23052 - Capital Assets-Off System																	
23053 - Capital Assets - Carryover - Off System																	
WREC Addition	61st	1,680,000	1,680,000		1,573,651	62,038	-	1,635,689	44,311	1,097,840	582,160		1,680,000	3/16/2011	June 2012		June 2012
DREC Addition	61st	489,210	489,210		452.000	31,300	-	483,300	5,910	226,213	262,997		489,210	Fall 2011	June 2012		June 2012
DIALO / Addition	0100	100,210	100,210		702,000	01,000		-	-		202,000		-				00110 2012
								-					-				
AES Research Greenhouse, Ph2	61st	11,450,400			10,804,000	352,788	-	11,156,788	293,612	10,107,588	1,324,812		11,432,400	7/1/2011			
AES Research Greenhouse, Ph3	62nd	9,494,581	9,494,581		9,192,555	78,570	-	9,271,125	223,457	383,625	2,903,901		3,287,526	3/10/2013	3/10/2013		
									-				-				
SUBTOTAL LEGISLATIVELY APPROPRIATED:		23,114,191	23,114,191		22,022,206	524,696		22,546,902	567,289	11,815,266	5,073,870		16,889,135				

PART II: SBHE Approved Projects						Contract A	mounts				EXPEN	DITURES	William William	Compl	etion Dates	N. T. C.	RESIDENCE.
-	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders	Potential Change Orders	Total	Contract over/under authorization	Prior FY12	FY12	FY13	Total	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete and Closed Out
								-	-				-				
								-	-				-				
SUBTOTAL SBHE APPROVED PROJECTS:					-												

Contractual Financial Obligations to Disclose

		arch Greenhouse islative Authorization	
Source of funds		Authorization	
General Fund Appr	ropriation		
	(2005-2007)	7,000,000	
	(2009-2011)	11,450,400	
	(2011-2013)	6,991,650	
	Subtotal		25,442,050
State Bonding			
	(2005-2007)		2,000,000
Special Fund Appr	opriation		
	(2005-2007)	5,000,000	
	(2011-2013)	2,502,931	
	Subtotal		7,502,931
	Total		34,944,981

SB2323 Monthly Reporting to UMB As of June 30, 2012 NDSCS

(A)	_															671-2314	
PART I: Legislatively Appropriated	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(1)	(J)	(K)	(L)	(M)	(N)	(0)	(P)	(Q)	(R)
			THE REAL PROPERTY.			Contract A	Amounts		DESCRIPTION (A)		EXPEND	ITURES		Complet	tion Dates		A PLANTAGE ST
	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract (over)/under Authorization	Prior FY12	FY12	FY13	Total Contract & Non-Contract Expenditures	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete and Closed Out
23050 - Capital Assets(ER)	1	-															
Bisek Hall Addition	2011	\$10,500,000.00			\$9,700,642.00	\$0.00	\$7,956.00	\$9,708,598.00	\$791,402.00	\$0.00	\$1,197,741.98	\$0.00	\$1,197,741.98	7/15/2013	6/30/2013	Yes (5)	
23051 - Capital Assets(ER/DM) - Carryover																	
23052 - Capital Assets-Off System																	
Football Complex Renovation	2011	\$1,500,000.00			\$84,750.00	\$0.00	\$0.00	\$84,750.00	\$1,415,250.00	\$0.00	\$65,517.37	\$0.00	\$65,517.37	TBD	TBD	Yes (1)	
Forkner Hall Renovation	2011	\$5,000,000.00			\$4,398,563.00	\$0.00	\$0.00	\$4,398,563.00	\$601,437.00	\$0.00	\$266,390.53	\$0.00	\$266,390.53	8/1/2013	8/1/2013	Yes (2)	
Riley Hall Renovation	2011	\$4,000,000.00	\$4,000,000.00	2011 Nov. special session	\$3,508,354.00	\$0.00	\$0.00	\$3,508,354.00	\$491,646.00	\$0.00	\$301,828.97	\$0.00	\$301,828.97	8/1/2013	8/1/2013	Yes (3)	
23053 - Capital Assets - Carryover - Off System																	
SUBTOTAL LEGISLATIVELY APPROPRIATED:		\$21,000,000.00	\$4,000,000.00		\$17,692,309.00	\$0.00	\$7,956.00	\$17,700,265.00	\$3,299,735.00	\$0.00	\$1,831,478.85	\$0.00	\$1,831,478.85	5			

PART II: SBHE Approved Projects	Name of the			Name of the Party		Contract A	mounts		ELECTRIC STORY		EXPENDI	TURES		Complet	ion Dates		
	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract over/under authorization	Prior FY12	FY12	FY13	Total	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete
Haverty Hall window replacement	12/16/2010	\$425,000.00			\$293,800.00	\$13,807.00	\$0.00	\$307,607.00	\$117,393.00	\$196,781.50	\$112,586.15	\$0.00	\$309,367.65	9/1/2011	12/15/2011	no	December 2011
Enrollment Services Remodel	9/15/2011	\$350,000.00			\$255,699.00	\$0.00	\$6,300.00	\$261,999.00	\$88,001.00	\$0.00	\$31,311.19	\$0.00	\$31,311.19	11/1/2012	11/1/2012	no	
Student Center Remodel	12/16/2010	\$700,000.00	\$1,300,000.00	4/6/2011	\$1,028,862.00	\$36,769.45	\$0.00	\$1,065,631.45	\$234,368.55	\$157,477.23	\$931,668.75	\$0.00	\$1,089,145.98	10/15/2011	10/15/2011	no	October 2011
ARRA Energy Grant, lighting equipment	11/18/2010	\$1,000,000.00			\$272,099.53	\$0.00	\$0.00	\$272,099.53	\$727,900.47	\$7,325.53	\$334,791.10	\$0.00	\$342,116.63	2/28/2012	3/30/2012	yes (4)	March 2012
								\$0.00	\$0.00				\$0.00				
								\$0.00	\$0.00				\$0.00				
SUBTOTAL SBHE APPROVED PROJECTS:		\$2,475,000.00	\$1,300,000.00		\$1,850,460.53	\$50,576.45	\$6,300.00	\$1,907,336.98	\$1,167,663.02	\$361,584.26	\$1,410,357.19	\$0.00	\$1,771,941.45				

- <u>Contractual Financial Obligations to Disclose</u>
 (1) Football Complex renovation Private Donations
- (2) Forkner Hall renovation bonding
- (3) Riley Hall renovation bonding
- (4) ARRA grant for equipment administered through the ND Department of Commerce (5) \$200,000 potentially funded by partner donations

Dallas Fossum, Executive Director Physical Plant

SB2323 Monthly Reporting to OMB As of June 30, 2012 Dickinson State University

(A)
PART I: Legislatively Appropriated (B) (R) EXPENDITURES Contract Amounts **Completion Dates** Contractual Approved **Total Contract &** Financial Change Potential Contract Obligation Change Original Adjusted Additional Orders (over)/under Non-Contract Original Current **Project Complete** Authorization Authorization Approval **Original Contract** (attached) Orders Authorization Prior FY12 FY12 FY13 Expenditures Contract Estimated Yes/No and Closed Out Approval Total 23050 - Capital Assets(ER) 23051 - Capital Assets(ER/DM) - Carryover 23052 - Capital Assets-Off System 23053 - Capital Assets - Carryover - Off System Badlands Activity Center-(substantially complete) 16,000,000 62nd assembly September 2011 61st assembly 8,000,000 13,537,467 1,041,973 14.579.440 1.420.560 15,271,279 67.870 15,339,149 Jun-10 Jun-10 Yes SUBTOTAL LEGISLATIVELY APPROPRIATED: 1,041,973 14,579,440 1,420,560 15,271,279 67,870 15,339,149 8,000,000 16,000,000 13,537,467

				Constant and the	ASSESSMENT OF THE PARTY OF THE	Contract A	mounts				EXPEN	DITURES		Complet	tion Dates		
	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract over/under authorization	Prior FY12	FY12	FY13	Total	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete
Ag Bldg./BAC Parking Lot Resurface and Lighting	June 2010	400,000	1,100,000	June 2011	674,800	47,355	-	722,155	377,845	-	723,542		723,542	Fall 2010	Jun-12	No	June 2012
								-	-				-				
SUBTOTAL SBHE APPROVED PROJECTS:		400,000	1,100,000		674,800	47,355		722,155	377,845		723,542		723,542				

Contractual Financial Obligations to Disclose

The Dickinson State University Foundation bonded the cost of construction with two revenue bonds totalling \$9.2 million. The bonds are being paid off utilizing gifts from donors.

Contact Person: Mark Lowe

Contact Person: Steve Bensen

(A)															Contact Fe	ison. Steve belisel	11
PART I: Legislatively Appropriated	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(1)	(J)	(K)	(L)	(M)	(N)	(O)	(P)	(Q)	(R)
	Many Williams					Contract A	mounts		TURE BALL		EXPEN	DITURES		Complet	tion Dates		
	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract (over)/under Authorization	Prior FY12	FY12	FY13	Total Contract & Non-Contract Expenditures	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete and Closed Out
23050 - Capital Assets(ER)								-	-								
23051 - Capital Assets(ER/DM) - Carryover Science-Library Renovation & Education Addition																	
(substantially complete)	2009 legislature	4,958,328	5,233,325	Dec 15, 2011	4,448,641	324,040	-	4,772,681	460,644 -	4,279,685	913,713		5,193,398	Aug-11	Jul-12	No	
23052 - Capital Assets-Off System Agassiz Hall Renovation (substantially complete)	2009 legislature	3,668,500	2 775 000	March 13,2012	2.859.857	470.353	5.011	3.335.221	439,779	3.654.968	100.693		3,755,661	Aug-11	Jul-12	No	
Northwest Hall Rehabilitation	2009 legislature	900,000	900,000	Watch 13,2012	45,000	470,333	5,011	45,000	459,779 - 855,000	107,387	177,966		285,353	Jan-12		Yes	
								-	-		,		-				
23053 - Capital Assets - Carryover - Off System								-	-				-				
SUBTOTAL LEGISLATIVELY APPROPRIATED:		9,526,828	9,908,325		7,353,498	794,393	5,011	8,152,902	1,755,423	8,042,040	1,192,372		9,234,412				_

					Contract A	mounts				EXPEN	NDITURES		Complet	tion Dates		No. of the last
Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract over/under authorization	Prior FY12	FY12	FY13	Total	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete and Closed Out
								~				-				

<u>Contractual Financial Obligations to Disclose</u>
MaSU Foundation donor contributions will support total project contracted costs

As of June 30, 2012 Minot State University

(A)	_															701-858-415	3
PART I: Legislatively Appropriated	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	(L)	(M)	(N)	(0)	(P)	(Q)	(R)
				P. S. C.		Contract A	mounts				EXPEN	DITURES		Complet	tion Dates		
	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract (over)/under Authorization	Prior FY12	FY12	FY13	Total Contract & Non-Contract Expenditures	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete and Closed Out
24150 - Capital Assets(ER)								-	-				-				
Geothermal Heating & Cooling/Boiler Refurbishment	11-13 Biennium	4.850.000	4.850.000	9/15/2011	4.287.108	217.843	37.345	4,542,296	307,704		1,825,065		1,825,065	9/18/2013	9/18/2013	No	
		1,000,000	1,000,000		,,231,100	2.7,10.10	31,010	-	-		1,020,000		-	0/10/2010	0/10/2010	110	
24151 - Capital Assets(ER/DM) - Carryover								-	-				-				
Geothermal Heating & Cooling/Boiler Refurbishment	09-11 Biennium	2,500,000	2,500,000		2,209,849	112,290	19,250	2,341,390	158,610	67,471	2,432,529		2,500,000	9/18/2013	9/18/2013	No	
24152 - Capital Assets-Off System								-	-				-				
Food Services Remodel - Sodexo	11-13 Biennium	1,500,000	1,500,000		679,883	111,686	-	791,569	708,431	87,311	1,286,229		1,373,540	8/12/2011	8/12/2011	Yes	August 2011
Landscape Plan - Phase II & Phase III	11-13 Biennium	800,000	800,000		225,305	-	-	225,305	574,695	40,610	7,789		48,399	TBD	TBD	No	
Old Main Classroom Remodel - Slaaten Center	11-13 Biennium	750,000	750,000		362,616	29,527	-	392,143	357,857	96,425	468,697		565,122	8/1/2011 not to be con	9/14/2011 structed at this	Yes	September 2011
Resident Apartments - New construction	11-13 Biennium	3,500,000	3,500,000		-	-	-	-	3,500,000				-	The second secon	me		
								-	-				-				
24153 - Capital Assets - Carryover - Off System								-	- :				-				-
Geothermal Heating & Cooling/Boiler Refurbishment-Al	09-11 Biennium	2,000,000	2,000,000	2/18/10, 3/11/10,	1,767,879	89,832	15,400	1,873,112	126,888	574,907	1,144,916		1,719,823	9/18/2013	9/18/2013	Yes	
Wellness Center	09-11 Biennium	15,000,000	12,770,000		10,909,931	316,247	11,120	11,237,297	1,532,703	3,241,321	8,201,113		11,442,434	4/2/2012	5/31/2012	Yes	
								-	-				-				
SUBTOTAL LEGISLATIVELY APPROPRIATED:		30,900,000	28,670,000		20,442,571	877,426	83,115	21,403,112	7,266,888	4,108,044	15,366,337	-	19,474,382				

	Entered 1975	Section 1		THE STATE OF THE STATE OF		Contract A	mounts		THE PLANT OF THE		EXPEN	DITURES		Complet	ion Dates	THE STATE OF THE S	A BROWN BEFORE
	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Change Orders (attached)	Potential Change Orders	Total	Contract over/under authorization	Prior FY12	FY12	FY13	Total	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete
Beaver Lodge Housing	9/15/2011	2,500,000	2,900,000	2/23/2012	-	-	-	-	2,900,000		2,798,973		2,798,973	10/1/2011	10/15/2011	No	October 2011
Fiber Network & Central Data Room	9/15/2011	710,000	710,000		700,499	7,099	-	707,598	2,402		501,485		501,485	8/23/2012	8/23/2012	No	
Stadium Seating	12/16/2010	2,000,000	2,000,000		776,500	65,802	-	842,302	1,157,698	346,785	1,178,377		1,525,161	8/22/2011	9/14/2011	No	September 2011
University Heights Apartments	9/15/2011	500,000	700,000	2/23/2012	-		-	-	700,000		623,375		623,375	10/1/2011	10/15/2011	No	October 2011
								-	-				-				
SUBTOTAL SBHE APPROVED PROJECTS:		5,710,000	6,310,000		1,476,999	72,901		1,549,900	4,760,100	346,785	5,102,209		5,448,994				

Contractual Financial Obligations to Disclose

* Pending SBHE approval on 2-23-12: increase Beaver Lodge authorization to \$2,900,000 and University Heights authorization to \$700,000

- --Food Service (Sodexo) Sodexo has a contractual agreement to pay MSU for \$1,250,000.
- --Geothermal Heating & Cooling/Boiler Refurbishment-ARRA funding Federal entity under terms of a grant agreement
- --Old Main-Slaaten Donor made contribution through the MSU Development Foundation
- --Wellness Center Student fees contribute toward the repayment of the revenue bond for this project.

Notes & Other Significant Non-Constrcution Costs Not Reported in Original Contract Column:

- --Beaver Lodging & University Heights MiSU purchased pre-fabricated structures to address the housing shortage caused by the recent flooding in Minot. MiSU exercised the Governor's Executive Order 2011-12 and received the NDUS Chancellor's approval to make this emergency purchase.
- --Food Service remodel includes \$476,000 for FFE from Culnex & Professional Business Interiors.
- --Old Main Remodel (COB Slaaten Center) includes approximately \$180,000 for FFE.
- --There is a \$250,000 budget in the Wellness project for fitness equipment and office furniture.

Barb Johnson

As of June 30, 2012 Valley City State University

(A) PART I: Legislatively Appropriated (B) (C) (D) (F) (G) (J) (K) (N) (Q) (R) Contract Amounts EXPENDITURES Completion Dates Contractual Approved Change Potential Contract **Total Contract &** Financial Original Current Original Adjusted Additional Orders Change (over)/under Non-Contract Obligation **Project Complete** Expenditures **Estimated** Yes/No and Closed Out **Original Contract** (attached) Orders Authorization Prior FY12 FY12 FY13 Contract Approval Authorization Authorization Approval Total 23050 - Capital Assets(ER) August 2012 Lokken Artifical Turf 2011 180,000 180,000 176,072 176.072 3,928 180.000 180,000 8/31/2011 8/26/2011 No Rhoades Science Center Renovation & Expansion 2011 10.300.000 10,300,000 8,748,890 646,783 56,812 9,452,485 847,515 3,137,346 3,137,346 7/1/2013 7/1/2013 No 23051 - Capital Assets(ER/DM) - Carryover 23052 - Capital Assets-Off System 8/31/2011 Lokken Artifical Turf 2011 815,000 815,000 756,291 756,291 58,709 751,156 751,156 8/26/2011 Yes (1) August 2012 7/1/2013 7/1/2013 Rhoades Science Center Renovation & Expansion 2011 200,000 200,000 Yes (2) 23053 - Capital Assets - Carryover - Off System Snoeyenbos Hall Renovation 2009 3.500.000 3.500.000 2.908.316 39.589 2.947.905 552.095 3.038.698 458,649 3,497,347 7/25/2011 8/3/2011 No August 2011 SUBTOTAL LEGISLATIVELY APPROPRIATED: 686,372 13,332,753 1,662,247 3,218,698 4,347,152 7,565,850 14,995,000 14,995,000 12,589,569 56,812

PART II: SBHE Approved Projects			A Miles			Contract A	Amounts				EXPEN	DITURES		Complet	ion Dates		
	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract over/under authorization	Prior FY12	FY12	FY13	Total	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete and Closed Out
Student Center Cafeteria Renovation	2012	425,000	425,000		416,400		-	416,400	8,600	-	19,375		19,375	8/10/2012	8/17/2012	Yes (3)	
								-	-				-				
								-	-			-	-				
SUBTOTAL SBHE APPROVED PROJECTS:		425,000	425,000		416,400			416,400	8,600	-	19,375		19,375				

Contractual Financial Obligations to Disclose

(1) Valley City State University Foundaton has conducted a fund raising campaign and has obtained sufficient funds/pledges for the project.

(2) Rhoades funding from VCSU Foundation in progress

(3) Cafeteria funding from Sodexo (food service contractor) totaling \$425,000 remitted to VCSU

Douglas Dawes 845-7234

Kara Bowen, 228-5432

PART I: Legislatively Appropriated	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(1)	(J)	(K)	(L)	(M)	(N)	(O)	(P)	(Q)	(R)
						Contract A	mounts	MENTED WAY IN			EXPEN	DITURES		Comple	tion Dates		
	Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract (over)/under Authorization	Prior FY12	FY12	FY13	Total Contract & Non-Contract Expenditures	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete and Closed Out
24350 - Capital Assets(ER)																	
Campus Road Repairs/Repaving	62nd	700,000	700,000	-				-	700,000	-	2,565		2,565			No	
24351 - Capital Assets(ER/DM) - Carryover																	
Boiler Replacement	61st	800,000	800,000	-	793,584	3,348		796,932	3,068	787,338	12,652		799,990	6/30/2011	9/16/2011	No	September 2011
24352 - Capital Assets-Off System													×			Yes	
								-	-							103	
23053 - Capital Assets - Carryover - Off System																	
Entrepreneurial Center for Horticulture	61st	2,000,000	700,000					-	700,000	24,700	44,389		69,089				
SUBTOTAL LEGISLATIVELY APPROPRIATED:		3,500,000	2,200,000		793,584	3,348		796,932	1,403,068	812,038	59,606		871,644				

					Contract A	mounts				EXPEN	IDITURES		Complet	ion Dates		Market Street
Approval	Original Authorization	Adjusted Authorization	Additional Approval	Original Contract	Approved Change Orders (attached)	Potential Change Orders	Total	Contract over/under authorization	Prior FY12	FY12	FY13	Total	Original Contract	Current Estimated	Contractual Financial Obligation Yes/No	Project Complete and Closed Out
							V 7	7.7				-				
							-	-				-				
THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NAMED IN COL	Approval					Original Adjusted Additional Orders	Original Adjusted Additional Orders Change	Original Adjusted Additional Orders Change	Original Adjusted Additional Orders Change over/under Original	Original Adjusted Additional Orders Change over/under Original Current	Original Adjusted Additional Orders Change over/under Original Current Obligation					

Contractual Financial Obligations to Disclose

Entrepreneurial Center for Horticulture
U.S. Department of Commerce Contract
Bottineau Economic Development Corp Grant
N.D. Rural Economic Area Partnership Grant

Amount

325,000 100,000 225,000 650,000