

Accuracy of Cost Estimates to Appropriation Preliminary Planning Revolving Fund

3 projects increased in cost after completion of pre-planning fund.

<u>Agency</u>	<u>Project and Comments</u>	<u>Study Estimate</u>	<u>Appropriation</u>
NDSU	Minard Hall Original cost estimate from 2005. Equal to \$10,950,000 in 2010 Change in architect and administration who increased scope of work.	\$ 9,079,200	\$ 13,000,000
NDSCS	Horton Hall Renovation Oringinal estimate from 2002. Equal to \$5,611,133 in 2010.	\$ 4,100,000	\$ 5,700,000
DSU	Murphy Hall Renovation and Addition	Phase I \$ 5,101,943	\$ 5,882,047
		Phase II \$ 3,692,694	\$ 4,100,557
	Escalation from time of report to actual appropriation.		

4 projects had no change.

MiSU	Old Main/McFarland Auditorium	\$ 7,859,063	\$ 7,850,000
VCSU	Graichen Gym Renovation	\$ 785,306	\$ 785,300
Bottineau	Thatcher Hall Addition	\$ 2,500,000	\$ 2,500,000
OMB	Fire Suppression System	\$ 3,155,000	\$ 3,155,000

2 projects had a decrease as a result of preliminary planning.

LRSC	Science Building Renovation and Addition Seperated into phases during pre-design. Additional phases have not been requested.	\$ 2,220,000	\$ 383,475
UND	O'Kelly Hall Renovation Efficiencies discovered during pre-design lowered project cost.	\$ 3,500,000	\$ 2,200,000

3 projects are inconclusive.

DoCR	Multi-Purpose/Food Service Building	Not funded
DoCR	Parking Improvements	Not individually funded. Part of \$64 million appropriation
DoCR	East Cell House Replacement	Not individually funded. Part of \$64 million appropriation.